



August 19, 2024

Robrock Construction, LLC
Brad Robrock
2087 E 600 N
Huntington, IN 46750

To whom it may concern,

Upon inspection of the property at 751 East Lamont Rd. a new roof was installed in 2019 using Owens Corning 50 year shingles. The roof appears to be damage free and watertight. The inside of the exterior walls of the house do have evidence of water infiltration and plaster damage. However, causation is determined to be faulty integral gutters on the main portion of the house. The water infiltration of the gutters was resolved in 2022 by re-coating the integral gutters with silicone. After the professional silicone application was performed, no reports or evidence of water infiltration occurred. Water damage on the inside of the house was inspected and are dry and mold free.

Sincerely,

A handwritten signature in cursive script that reads 'Brad Robrock'.

Brad E. Robrock